



## CAUTION: THIS DRAWING IS INTENDED TO BE READ IN COLOUR

### ARBORICULTURAL SUPERVISION SCHEDULE

- General**
  - Pre-start meeting with contractors (tree, dems, build)
  - Audit of enabling tree works & tree protection system, fencing and ground protection
  - 2x weekly visits
  - 2x fortnightly visits
  - 3x monthly visits
  - Quarterly visits until completion, inc. of soft landscaping
  - Adjustments of TPF from primary to secondary alignments
  - All/any works within the root protection areas (RPAs/VTBs) (see specific tasks below)
  - Query resolution as necessary

- Specific**
  - Adjustments of primary alignment of tree protection fencing (TPF) to secondary alignment before the works/tasks commence
  - Works within RPAs/VTBs to include operative briefing at commencement of: secondary demolition; new permanent hard surfacing (NB including surface preparation thereof); soft landscaping; trenchless service/drainage provision; installation of boundary features

Key:

Quality & value grades:

Category A ● High

Category B ● Moderate

Category C ● Low

Category U ● Unretainable

Key:

Trees for retention

Tree root protection area - RPA (retention trees only)

Veteran Tree Buffer

Indicative retained extent of TG3005

Area NW of 3015 subject to 2m2 compensation (3.1% of total RPA) by vehicular access

50m2 compensatory additional protection NE of 3015 (i.e. double the area of incursion to NW)

Area for construction of no-dig vehicular access NW of 3015 if required by planning condition

Type 1 tree protection fencing (see inset sketch 1) in primary alignment to protect RPA

Adjustment of TPF to be installed if no-dig solution NW of 3015 required by planning condition

Section of trenchless drainage installed north of 3031/3032

Section of trenchless drainage installed north of 3031/3032